

PROJECT STATUS REPORT
City of Owasso Public Works Department
As of May 1, 2012

- E. 86th Street North Widening (from Main Street to N. Memorial Drive)
 - Funding for the construction of this project is a result of a "matching grant"; 80% ODOT funding and 20% City funding.
 - ODOT awarded the contract to BECCO of Tulsa, Oklahoma in the amount of \$6.9 million.
 - Public Meeting was held on March 15, 2012 @ 6:30 pm at the Bailey Ranch Golf Course. 8 citizens attended, as well as representatives from ODOT, Tulsa County and BECCO.
 - Official construction time began April 2, 2012.
 - Phase I Road Improvements – Memorial to Mingo - April 2, 2012 to August 1, 2012.
 - Phase II Road Improvements - Mingo to Main Street – August 1, 2012 to November 4, 2012.
 - **The contractor has mobilized to the site and began the installation of the water line. Approximately 1,400' of new pipe has been installed. The water line is the last of the utilities needing relocation prior to the road improvements and bridge replacement taking place.**

- E. 106th Street North and Garnett Road Intersection Improvement Project
 - A \$750,000 grant from ODOT was approved February 2009.
 - On March 24, 2009, Council awarded an engineering design contract to PSA Dewberry.
 - ONG and AEP-PSO have completed their utility relocations.
 - **Cox and AT&T will have their utility relocations complete by end of next week.**
 - **ODOT anticipates bid advertisement to occur in July with construction beginning in October 2012.**

- Santa Fe Lift Station and Force Main Improvements
 - February 2010, City Council awarded an engineering agreement in the amount of \$145,874 to Greely and Hansen Engineering.
 - November 2011, OPWA Trustees awarded a construction contract to W.N. Couch in the amount of \$2,636,700.
 - **Crews have completed all but 300' of the new force main pipe installation. All testing has been completed on the installed pipe and the use of the new 20" line from the temporary lift station will commence once the connection is made. Demolition of the existing lift station has been completed and the initial concrete pour for the new wet well facility took place on Thursday, April 26th. This project is currently on schedule and within budget.**

- Three Lakes Stormwater Channel Improvements
 - Project includes widening and shaping of the north/south channel east of US Hwy 169, from to 83rd Street North southward to the end of the existing concrete channel.
 - The engineering design is being performed by the City of Owasso's Engineering Division. Currently, the design is 90% complete.
 - **In April 2012, AT&T mobilized and completed the relocation of their utility.**

- **In March 2012, United States Army Corp of Engineering's began reviewing the engineering plans. In mid-April, USACE determined this project will need a nationwide permit which requires other agencies to review and approve the design. Comments from other agencies have been solicited. On average, the review period typically takes 60-90 days. Thus, if approved, bid advertisement would possibly occur in June 2012.**

- East 106th Street North Water Improvements
 - Project includes extending 12" water line from 106th Street North/N. 110th East Avenue to 106th Street North and Mingo Road.
 - The engineering design was performed by the City of Owasso's Engineering Division. Currently, the design is 100% complete.
 - **Materials have been purchased and the water line alignment has been surveyed. Water Division anticipates pipe installation to begin within the next week.**

- E. 76th Street North Widening (from U.S. Hwy169 to N. 129th East Avenue
 - In October 2010, the City received notice that INCOG selected the project to receive federal funding in the amount of \$2,090,000 for engineering, right-of-way and utility relocation costs. A 20% required match will be funded through the City of Owasso's Capital Improvement Fund. This phase of the project is targeted for federal assistance in FY 2014 or sooner, depending on funding availability.
 - In October 2011, the City received notice that INCOG selected the project to receive federal funding in the amount of \$3,470,000 for construction and administration costs. A 20% required match will be funded through the City of Owasso's Capital Improvement Fund. This phase of the project will be targeted for federal assistance in FY 2015 or sooner, depending on funding availability.
 - In February 2012, ODOT officials informed City staff of funds available in the Federal Surface Transportation Fund for the planning phase of E. 76th Street North Widening Project.
 - In March, INCOG presented this project to its members for consideration to receive funding in 2012 for the engineering design. Project was approved by the Technical Advisory and Transportation Policy Committees. **In April 2012, the recommendation was submitted to the INCOG Board of Directors for consideration and approval. The project was approved by the members. Therefore, the selection process for professional services is scheduled to begin in May 2012.**

- FY2011-2012 Street Rehabilitation Project
 - The City Council awarded a construction contract in the amount of \$368,059 to Tri-Star Construction during the March 20, 2012 meeting.
 - **Staff will be conducting a pre-construction meeting with the contractor in early May. Construction is scheduled to begin in mid-May.**