

City of Owasso Public Work Department
STATUS REPORT
July 8, 2019

- **E 76 St N Widening (from U.S. Hwy169 to N 129 E Avenue)**
 - Engineering design is approximately 95% complete.
 - Right of way acquisition is complete.
 - **Private utility relocation continues with completion expected by August 2019; followed by roadway construction .**
- **Garnett Road Widening (from E 96 St N to E 106 St N)**
 - Engineering design is complete.
 - Right of way and easement acquisition is complete.
 - Private Utility relocation was complete in December 2018.
 - ODOT received and opened two bids on April 18, 2019. Becco Construction was the low bidder at \$9.9 million, which is \$1.2 million above the engineering estimate. With the low bid exceeding the engineering estimate by 12%, ODOT and City staff rejected the bids.
 - **In July 2019, ODOT is scheduled to rebid the project with bid opening in September 2019.**
- **Garnett Road Widening (E 106 St N to E 116 St N)**
 - Engineering design is 95% complete.
 - **Right of way and easement acquisition continues with completion expected by August 2019; followed by utility relocation.**
- **E 106 St N and N 145 E Avenue Intersection Improvements**
 - Engineering design is 95% complete.
 - **Private utility relocation continues with completion anticipated by September 2019; followed by roadway construction.**
- **E 116 St N & N 129 E Ave Intersection Improvements**
 - Engineering design is 95% complete.
 - Per Tulsa County, the right of way and easement acquisition is complete.
 - **Private utility relocation continues with completion expected by August 2019; followed by roadway construction.**
- **Central Park / Lakeridge Stormwater Improvements**
 - AEP completed relocation of underground powerlines.
 - In August 2018, ONG completed their utility relocation.
 - Staff continues to work with property owners to address concerns with tree removal/replacement and property access. Once resolved, staff will proceed with bid advertisement and construction.
- **Rayola Park /Tributary 5A Stormwater Improvements**
 - **Engineering commenced in March 2019 with completion by July 2019; followed by construction.**
- **South Sports Park Regional Detention Facility and Mitigation Project**

- City Council approved construction/mitigation permit November 2018.
 - **Bid advertisement for the mitigation project is scheduled to occur in July 2019, with the detention project scheduled for August 2019.**
- **Mingo and E 116 St N Intersection/E 116 St N from Mingo to Garnett Road Improvements**
 - Engineering design is 95% complete.
 - **Right of Way and easement acquisition continues with completion expected by December 2019 ; followed by utility relocation.**
- **E 116 St N and Garnett Intersection/E 116 St N from Garnett to N 129 E Ave Improvements**
 - E 116 St N roadway design is 60% complete.
 - E 116 St N and Garnett Intersection design is 90% complete.
 - **E 116 St N roadway land acquisition is expected to be complete in December 2019; followed by utility relocation.**
 - **E 116 St N and Garnett Intersection land acquisition is expected to be complete in October 2019; followed by utility relocation.**
- **E 116 St N from approximately N 129 E Ave to N 135 E Ave Improvements**
 - Engineering design is 95% complete.
 - Right of Way and Easement acquisition commenced in May 2018 with completion in August 2018.
 - **Private utility relocation continues with completion anticipated by August 2019 (Utility relocation work performed simultaneous with intersection of N 129 E Ave); followed by roadway construction in the fall of 2019.**
- **E 96 St N from approximately N 119 E Ave to N 129 E Ave Improvements**
 - **Final decision from ODOT on the engineering study for the Diverging Diamond interchange proposal is expected by July 2019.**
 - **Engineering design is approximately 60% complete.**
- **N 137th E Ave Service Road Improvements**
 - Bid advertisement occurred in October 2018 with bid opening in mid-November 2018.
 - City Council approved the construction contract in December 2018.
 - A pre-construction meeting occurred on January 3, 2019 with construction commencing in early February 2019.
 - The water line and stormwater infrastructure is complete.
 - **Roadway improvements and traffic signal installation are complete. Currently, the contractor is performing the final dress up work and installation of the white fence. Project is expected to be finalized by mid- August 2019.**
- **Wastewater Treatment Plant Expansion**
 - Engineering design is approximately 75% complete with final plans expected by August 2019.

- **Coffee Creek Lift Station & Force Main Improvements**
 - Public meeting was held on April 18th with two residents in attendance.
 - **Engineering design is approximately 60% complete with final plans expected by September 2019; followed by land acquisition.**

- **E 106 St N and N 129 E Ave Intersection Improvements**
 - Engineering design has recently commenced with completion expected in December 2019; followed by land acquisition.
 - **Preliminary plans were reviewed by City and ODOT staff in June 2019. Staff anticipates the 60% plan set by the end of July 2019.**

- **2019 South Main Street Sanitary Sewer Improvements**
 - On March 21, 2019, City staff received seven bids. Staff determined Sapulpa Digging, Inc. to be the lowest qualified bidder.
 - OPWA approved the construction contract in April 2019.
 - Construction commenced on May 20, 2019. Contractor has set seven manholes and continues to work north installing pipe and additional manholes.
 - **Contractor is working on south main street installing new sewer pipe and manholes. This part of the project is being performed in phases to accommodate business deliveries. South main will remain closed in sections until completion of the project which is anticipated by the end of July.**

- **FY 2019 Street Rehabilitation Project**
 - Engineering design is complete.
 - Bid advertisement occurred in May 2019 with bid opening on June 18, 2019.
 - **On July 16, 2019, the most qualified bid will be presented to City Council for consideration. If approved, construction is anticipated to commence in September 2019.**