

**PROJECTS STATUS REPORT**  
City of Owasso Public Works Department  
April 10, 2008

- E. 86<sup>th</sup> Street North (Main to N. Memorial Road)
  - Design began in July 2006 and scheduled for completion by December 2007
  - Construction estimate of \$4.5 million - to include ROW and utilities
  - Funding to be provided by ODOT and Tulsa County
  - Environmental Assessment complete and submitted to ODOT (Still under review)
  - Right-of-way acquisition to begin March 2008
  - Construction scheduled to start by November 2008
  
- N. 129<sup>th</sup> East Avenue (76<sup>th</sup> Street to 96<sup>th</sup> Street North)
  - Design completed in July 2007
  - Advertisement occurred on July 12, 2007 for a Bid opening on August 13, 2007
  - Notice to Proceed issued October 1, 2007 with Substantial Completion (450 calendar Days) scheduled for December 23, 2008 and Final Completion (510 calendar days) scheduled for February 21, 2009
  - Re-location of 12" Water line and installation of storm drain structures continue along N 129 E Ave from E 76 St N to E 84 St N began November 1<sup>st</sup> 2007.
  - North 129<sup>th</sup> East Avenue between East 76<sup>th</sup> Street North and East 80<sup>th</sup> Street North was closed beginning February 4, 2008. This closure is in support of the North 129<sup>th</sup> East Avenue Roadway Improvement project. The closure will last approximately sixty (60) days, but could be extended if adverse weather conditions limit construction. Detour routes have been established and detour signage will be present during the closure. The rock base work for the roadway improvements will begin March 10<sup>th</sup> 2008.
  - **Middle of this week, the concrete placement will begin on the south bound lanes.**
  
- FY 2007-2008 Rehabilitation Project
  - Design completed in July 2007
  - Bid opening for the repair of N. 145<sup>th</sup> East Avenue (Phase I) occurred on July 26, 2007. Bids were rejected.
  - Phase I and Phase II will be combined and will be advertised in September of 2007
  - Advertise for Bids on October 4 and 11, 2007
  - Pre-Bid October 25, 2007
  - Bid opening scheduled for November 5, 2007
  - Bid was awarded to Becco Construction on November 20, 2007
  - Notice to Proceed scheduled for February 18, 2008. Final Completion (120 calendar days) scheduled for June 18, 2008 (**Project is on schedule**)
  
- Main Street Redevelopment
  - Funding of \$1.1 million provided by Vision 2025
  - PSO utility relocation began in October 2006
  - Project to be completed by September 2007
  - Three-lane configuration with angular parking selected

- Design was completed in June 2007
  - One bid received on July 9, 2007
  - Re-advertisement to occur following approval by Vision 2025
  - Re-advertisement occurred October 15<sup>th</sup>, 2007
  - Mandatory pre-bid meeting is scheduled for November 6<sup>th</sup> 2007
  - Bid-opening November 16<sup>th</sup> 2007
  - Bid was awarded to Crossland Heavy Construction on December 18, 2007.
  - Notice to Proceed scheduled for March 3, 2008, with Substantial Completion (165 calendar Days) scheduled for August 2008 and Final Completion (180 calendar days) scheduled for September 2008.
  - **In front of Baseball Card Shop and the other affected businesses, the parking spaces will be opened by end of next week.**
- Wastewater Treatment Plant and 117<sup>th</sup> Street Lift Station Upgrade/ East 76 Street North Sanitary Sewer Interceptor
    - Design began in September of 2007 and scheduled for completion by June of 2008 (still on schedule)
- E 96 St N Regional Detention (Phase II and III–Detention Facility/ Garnett Structure Modifications).
    - ACOE permitting review to be complete by March 19<sup>th</sup> 2008
    - Advertise for Bids April 1<sup>st</sup> 2008
    - Mandatory pre-bid meeting is scheduled for April 22<sup>nd</sup> 2008
    - **Waiting on the Corps comments and approval.**
    - **Bid-opening July 2008.**